

Liquid Cooling Commissioning Lessons Learned Lawrence Livermore National Laboratory (LLNL)

Supercomputing 2013
November 17, 2013

Marriann Silveira, PE

 Lawrence Livermore
National Laboratory



LLNL-PRES-646194

This work was performed under the auspices of the U.S. Department of Energy by Lawrence Livermore National Laboratory under Contract DE-AC52-07NA27344. Lawrence Livermore National Security, LLC

LLNL's Liquid Cooled Systems

■ Sequoia


- IBM Blue Gene*/Q machine
- 98,304 nodes
- 1,572,864 cores
- 20 PF, 3rd on Top 500 ranking – June 2013
- 96 racks
- 91% liquid cooled
- 30 gpm at 62 F
- 9% air cooled
- 1700 cfm at 70 F

■ Vulcan

- IBM Blue Gene*/Q machine
- 24,576 nodes
- 393,216 cores
- 5 PF, 8th on Top 500 ranking – June 2013
- 24 racks
- 91% liquid cooled
- 30 gpm at 62 F
- 9% air cooled
- 1700 cfm at 70 F

* Copyright 2013 by International Business Machine Corporation

Sequoia/Vulcan



Lessons Learned - Case Study#1

Water Quality Issues

- Water quality requirements are specified by the vendor
- Requirements were inconsistent in documentation
 - Resistivity and conductivity were in direct conflict with one another
- Vendor was unsure of correct requirement
- Demineralized water (DW) was determined to be the correct source and was used to flush and fill the system
 - The facility only has a 1" DW line available
- City water (CW) was ultimately used to flush and fill the system and is currently the water used in the system
- These issues resulted in schedule delays and unforeseen additional rework



Lessons Learned - Case Study#2

Water Utility Source Issues



- LLNL has 2 sources of CW, Hetch Hetchy water and Zone 7
- Hetch Hetchy is a direct clean water supply from Yosemite National Park
- Zone 7 is a local ground water source and is undesirable
- Approval to start Vulcan construction was delayed and schedule was condensed
- Annual maintenance of Hetch Hetchy coincided with flush and fill of Vulcan system
- Contingency plan was to utilize portable tanks and pump skid filled with Hetch Hetchy water
- Contractor finished construction early
- System was filled with direct Hetch Hetchy and portable tanks were not needed.

Questions

Marriann Silveira
(925)423-5049
silveira1@llnl.gov